

HEATING RECORD

PREPARATORY HEATING

RETANOL® EKA/VIWA
18 – 20 days workability

Fax record to: +49 7150 20679-200



Client

Construction Project/Construction Phase

Component/Floor/Apartment

NIGHT SETBACK MUST BE SWITCHED OFF!

18 – 20 days workability

TARGET

ACTUAL

Heating phases	Run-in temperature	Date	Time	Run-in temperature	Checker
From the 6th day after application	+25 °C				
From the 9th day after application	+45 °C				
From the 11th day after application	max. 55 °C				
From the 15th day after application	+35 °C				
From the 19th day after application	+25 °C				

Note: Reduce the screed temperature to approx. +20 to +25 °C and/or observe the required screed temperature specified by the floor covering layer before laying the floor covering.* During the heating phase, no plastering work may be carried out and the screed surface must be fully accessible.

*The recommended „maximum temperatures“ specified by the flooring and floor covering materials manufacturer are also applicable.

End of preparatory heating/Date

Date

Were the rooms ventilated in accordance with the specifications of the screed layer during the preparatory heating?

Yes No

Date/Name/Signature

Was the area free of construction materials and other coverings?

Yes No

Date/Name/Signature

Full name and address of the heating contractor