

HEATING RECORD

PREPARATORY HEATING

RETANOL® XTREME
3 – 7 days workability

Fax record to: +49 7150 20679-200



Client

Construction Project/Construction Phase

Component/Floor/Apartment

NIGHT SETBACK MUST BE SWITCHED OFF!

3 – 7 days workability

TARGET

ACTUAL

Heating phases	Flow temperature	Date	Time	Flow temperature	Tester
From the 2nd day after application	+25 °C				
From the 3rd day after application	max. (55 °C)				
From the 4th day after application	max. (55 °C)				
From the 5th day after application	+25 °C				

Note: Reduce the screed temperature to approx. +20 to +25 °C and/or observe the required screed temperature specified by the floor covering layer before laying the floor covering.* During the heating phase, no plastering work may be carried out and the screed surface must be fully accessible.

*The recommended "maximum temperatures" specified by the flooring and floor covering materials manufacturer are also applicable.

End of preparatory heating/Date

Date

Were the rooms ventilated in accordance with the specifications of the screed layer during the preparatory heating?

Yes

No

Date/Name/Signature

Was the area free of construction materials and other coverings?

Yes

No

Date/Name/Signature

Full name and address of the heating contractor