

HEATING RECORD

PREPARATORY HEATING

RETANOL® 511
10 - 14 days workability

Fax record to: +49 7150 20679-200



Client	Construction Project/Construction Phase

	NIGHT SETBACK MUST BE SWITCHED OFF!
Component/Floor/Apartment	

10 - 14 days workability TARGET ACTUAL

Heating phases	Flow temperature	Date	Time	Flow temperature	Tester
From 3rd - 5th day after application	+25 °C				
From 6th - 9th day after application	max. +55 °C				
From 10th day after application	min. +45 °C				
From 11th day after application	min. +35 °C				
From 12th day after application	min. +25 °C				

Note: Reduce the screed temperature to **approx. +20 to +25°C** and/or observe the required screed temperature specified by the floor covering layer before laying the floor covering. * During the heating phase, no plastering work may be carried out and the screed surface must be fully accessible.

*The recommended "maximum temperatures" specified by the flooring and floor covering materials manufacturer are also applicable.

End of preparatory heating/Date	Date

Were the rooms ventilated in accordance with the specifications of the screed layer during the preparatory heating?

Yes No

Date/Name/Signature

Was the area free of construction materials and other coverings?

Yes No

Date/Name/Signature

Full name and address of the heating contractor